

LOCAL GOVERNMENT SUPPORT FUND
Report on Fund
Utilization and Status of Program/ Project Implementation
for the Month Ended March 15, 2026

Fund Source	Date of Notice of Authority to Debit Account	Type of Program/ Project	Name/ Title of Program/ Project	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Esmitimated Period of Completion	Remarks of Program/ Project Status
							Received	Contracted	Disbursed/ Utilized		
Local Government Support Fund - Financial Assistance to Government Units (LGSF-FALGU)	November 28, 2024	Multi-Purpose Building	Construction of Multi-Purpose Building	Barangay Baguio	By Contract	Approx. 1000 pax	Php.10,000,000.00	Php.9,979,218.18	Not Applicable	October 2026	Construction in progress (42.17%)

Certified correct by:

The Local Finance Committee

[Signature]
ESPERANZA E. CABRIGA
 Local Budget Officer

[Signature]
JERSON B. PALAMBIANO
 Acting City Treasurer

[Signature]
GINO CARLO C. ZAPORTEZA
 City Planning and Development Coordinator

Attested by:
[Signature]
ANTHONY ADRIAN LIM
 Local Chief Executive

DILG-TAYABAS
RECEIVED
 BY: *[Signature]*
 DATE: MAR 23 2026
 TIME: 5:14

Office of the City Planning and
 Development Coordinator
 City of Tayabas
RECEIVED
 DATE: MAR 23 2026 5:20
 BY: *[Signature]*

CITY BUDGET OFFICE
RECEIVED
 DATE: MAR 23 2026
 BY: *[Signature]* 5:18
CITY OF TAYABAS

RECEIVED
 DATE: 3/23/26
 TIME: 4:15